ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ಟಿಪ್ಪಣಿ ಹಾಳೆ

ವಿಷಯ ..... ಪುಟದ ಸಂಖ್ಯೆ (1)

..... ಕಡತದ ಸಂಖ್ಯೆ ~~ಎಂಆರ್~~/KDH/PR/2019-20

ಪಂಕ್ತಿಯ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

ಸಲ್ಲಿಸಲಾಗಿದೆ.

ವಿಷಯ:– Desilting of Drains in ward no. 07 Byatarayanapura.

ಉಲ್ಲೇಖ:1. EE/BTP/E-TEND /WO/398 Dt:30.03.2012.

*****

ಮೇಲ್ಕಂಡ ವಿಷಯಕ್ಕೆ ಸಂಬಂದಿಸಿದಂತೆ ಉಲ್ಲೇಖ ಪತ್ರ (1)ರಲ್ಲಿ ಕಾರ್ಯಪಾಲಕ ಅಬಿಯಂತರರು ದಿ:23.10.2018 ರಂದು ಶ್ರೀಕಾಂತ್ ಕೆ.ಆರ್ ರವರಿಗೆ ಮೇಲ್ಕಂಡ ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ಕಾರ್ಯಾದೇಶ ನೀಡಿದ್ದು, ಅದರಲ್ಲಿ ಕಾಮಗಾರಿಯ ಕಾಲಾವಧಿಯು 60 ದಿವಸಗಳು ಇದ್ದು ದಿನಾಂಕ: 23.12.2019ರ ಒಳಗೆ ಕಾಮಗಾರಿಯನ್ನು ಪೂರ್ಣಗೊಳಿಸಲು ನಿಗಧಿಪಡಿಸಿರುತ್ತಾರೆ. ಆದರೆ ಸದರಿ ಕಾಮಗಾರಿ ಮಾಡುತ್ತಿರುವ ಸ್ಥಳದಲ್ಲಿ ರಸ್ತೆ ಅಭಿವೃದ್ದಿ ಕಾಮಗಾರಿ ನಡೆಯುತ್ತಿರುತ್ತದೆ. ಆದುದರಿಂದ ಕಾಮಗಾರಿಯನ್ನು ನಿಗದಿತ ಅವಧಿಯಲ್ಲಿ ನಿರ್ವಹಿಸಲು ಸಾದ್ಯವಾಗುತ್ತಿಲ್ಲವಾದ್ದರಿಂದ ಕಾಲಾವದಿಯನ್ನು ದಿ:05.06.2019ರವರೆಗೂ ವಿಸ್ತರಿಸಲು ಸದರಿ ಪ್ರಸ್ತಾವನೆಗೆ ಅನುಮೋದನೆಯನ್ನು ಕೋರಿ ಕಡತವನ್ನು ಮಂಡಿಸಿದೆ.

(1)

AEE(W.M)

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore

ಕಂಡಿಕೆ (1) ರಲ್ಲಿ ಕ.ಕಿ.ನ.ನಿ. (ಕಾ.ಪ್ರ) ರವರು ವರದಿ ಸಲ್ಲಿಸಿರುವಂತೆ ಕಿರುಗಾತ್ರದಲ್ಲಿ ಸಾಧಿತ ನಿಪಾಯದಲ್ಲಿ ನಿರ್ವಹಿಸಲು ನಿಗದಿಯಾಗಿದ್ದು ಇಲ್ಲಿಯವರೆಗೆ ಶೇಕಡವಾರು ಪ್ರಗತಿಯಲ್ಲಿ ಸುಮಾರು 5-6-2019 ರವರೆಗೆ ಮುಕ್ತಾಯಗೊಳಿಸಲು ಕೋರಲಾಗಿದೆ.

ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರು
ದ್ಯಾವರಾಯನಪುರ ವಿಭಾಗ ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ ಬೆಂಗಳೂರು-560092.

ಮುಖ್ಯ ಅಭಿಯಂತರರ ಕಛೇರಿ
20 JUN 2019
ಬಿ.ಬಿ.ಎಂ.ಪಿ,ಯಲಹಂಕ ವಲಯ.

approved with levying a penalty of Rs 3,180/-

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ ಬೃ.ಬೆ.ಮ.ಪಾ.ನ್ಗೋಂ ಪಾಲಿಕೆ.

BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Desilting of Drains in ward No. 07 Byatarayanapura.
2	Amount of Work Portion	2098660-00
3	Estimate cost	25.00 Lakhs
4	Name Of Contractor	Sri Srikanth.K.R
5	Agreement No.	157/18-19
6	No. and date Under which the work order has been issued	BBMP/EE/BTP/WO/157/18-19 Date: 25.10.2018
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	23-12-2018
9	Date of receipt of application in the sub-division office	23-12-2018
10	Extension granted if any	-
	1. Form	-
	2. Form	-
11	Work Carried out by the contractor during the original period stipulated in contract	-
12	Work carried out during the first period of extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	180 days.
15	Date of recommending time limit applied for	23-12-2018
16	Wheather the original application of contractor is enclosed	enclosed. .
17	Balance work remaining to be done	30%

18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charge on the work after the expiry of original period	-
20	Wheather the notice as per clause has been issued	Issued.
21	Remarks of the AEE and the daily rate of penalty proposed	Rs 10 per day fine may be considered.
22	Remarks of the EE with the daily rate of penalty proposed	EOT has been Approved along with Penalty Rs.3500=00 from 25-10-2018, to 06-06-19.

B.H.M.N.D.
Assistant Engineer

Asst. Executive Engineer
Kodigehalli Sub Division

Executive Engineer
Byatarayanapura Division,

Chief Engineer
Yelahanka Zone